



**Quality Control
Inspection Inc**



Project Update Route 82 Widening

February 14, 2020

- For the week starting February 17, 2020 the Contractor, DiGioia Suburban Excavating, LLC. (DiGioia) will continue working on the installation of storm sewer pipe and drainage structures on the south side of SR 82, between Oxford Trail and Avery Rd.
- DiGioia will perform water vault work which will cause disruptions in water service, advanced notice of any disruptions will be provided to affected businesses and residents.
- Subcontractor, Thompson Electric, will be on site to excavate, form, and pour concrete for traffic signal foundations and signal cabinets. They will also be boring under the road for signal conduit installation.
- A construction access lane is being maintained for the use of the contractor. Please observe all maintenance of traffic signage, pavement markings and traffic control devices.
- Temporary lane closures may be utilized. Ingress and egress will be maintained to the residences and businesses affected by any temporary closures.